



DET NORSKE VERITAS  
ITALIA S.r.l.

# RAPPORTO DI ISPEZIONE INSPECTION REPORT

RAPPORTO N.: MIL950045  
REPORT N.: MILAN  
UFFICIO DNV:  
DNV OFFICE:  
RIF.: 940879  
REF.:  
IRN N.:  
pagina/page 1 di/of 1

Progetto  
Project CHH INVINCIBLE - ID No. 12929  
FI.FI. 1 CLASS FIRE MONITORS.

Cliente  
Client TS SUPPLIES & SERVICES -  
SINGAPORE

Fornitore  
Vendor CACCIALANZA & C.

Sub-Fornitore  
Sub-Vendor //

Ordine N.  
Order N. Dated 28.10.94

Sub-Ordine N.  
Sub-Order N. G.7740

Rif. Commessa N.  
Works-Ref. N. //

Luogo  
Location SEGRATE (MI) - ITALY

Persona da contattare  
Person(s) contacted ING. R. LOFFREDO

INCONTRO PRE-ISPEZIONE  
PRE-INSPECTION MEETING

ISPEZIONE INTERMEDIA  
INTERMEDIATE INSPECTION

ISPEZIONE FINALE  
FINAL INSPECTION

| P.O. ITEM | Q.TÀ / Q.TY | DESCRIZIONE / DESCRIPTION |
|-----------|-------------|---------------------------|
|-----------|-------------|---------------------------|

|    |   |   |
|----|---|---|
| 01 | 2 | - <u>Hydraulic remote controlled water monitors A8-Hy type for FiFi 1 classification</u> with hydraulic operated spraying for full jet / spray jet.<br>- Flowrate 20.000 lpm at 11 bar.<br>As per drawing A 525400/07U<br><u>Serial Nos. 95.1514.951515</u> |
|----|---|---|

The following inspections have been satisfactorily carried out:

- ⇒ Hydrottest of bodies at 16.5 bar.
- ⇒ Visual inspection and dimensional check.
- ⇒ Review of mill certificates of the material used.
- ⇒ Function/operational tests:

Free movement in the vertical and horizontal plans by handwheels and by the DANFOSS hydraulic actuators. The limit-switches have been positioned at + 75°/- 46° in vertical plan; + 90°/- 90° in horizontal plan.

## REMARKS

All other testings required for TA application will be done after installation on board in Singapore.

Originale/Orig.:

Copia/Copy:

Copia/Copy:

Copia/Copy:

Luogo/Place: AGRATE BRIANZA (MI)

Data/Date: 11th January 1995

Ufficio/Office: G. Testa

Firma/Sign.: MILAN